

Panel schedule — MDP-1

generated 2026-04-29T04:50:04

Panel identity

Name	MDP-1
Manufacturer	Square D
Model	TBD
Voltage	480/277V
Phase	3
Wire	4
Mains rating (A)	800
Fed from	TBD
Verified	VERIFIED

Location

Room	TBD
Zone	TBD

Notes

Notes	Cover label reads "MDP-1 277/480 VOLT". Main breaker nameplate (Square D HCW): cat HCW1F05435-1B, 800 A, 480 V, 3 PH, WIRE = 3 (3-pole device; panel system is 4-wire because it supplies 277 V phase-to-neutral loads). Panel has TWO label sets: older engraved black nameplates (e.g. SOAP PUMP #1, TANK #3 HEAT, AC PUMP, MILL #2 AIR COMP., EPR-1) and newer orange labels with -P# suffixes (e.g. SOAP PUMP 1 - P7, RACK 1 PUMP - P3, PRODUCTION PUMP - P2, EPR-1 PUMP - P11). Both kept in breaker notes. Three orange labels not yet tied to a position: PRODUCTION PUMP - P2, MILL/M11 AIR COMPRESSOR (out of service), EMULSIFIER PUMP - P6 (no breaker / blank per field check).
-------	---

Breakers

Pos	Poles	Trip (A)	Frame/Model	Conductor	Load served	Status	Verified	Notes
1	3	150	HJA36150 / Square D PowerPact HJ 150	TBD	SP-1 & SP-2	active	VERIFIED	engraved label SP-1 & SP-2; PowerPact HJA36150 confirmed by photo

Pos	Poles	Trip (A)	Frame/Model	Conductor	Load served	Status	Verified	Notes
3	TBD	40	TBD	TBD	TANK 11 AGITATOR	active	ASSUMED	orange label TANK 11 AGITATOR; trip 40 A per handwritten schedule; pole count not yet verified
5	TBD	40	TBD	TBD	SOAP PUMP 1 (P7)	active	ASSUMED	orange label SOAP PUMP 1 - P7; engraved SOAP PUMP #1; trip 40 A per handwritten
7	3	100	HJA36100 / Square D PowerPact HJ 150	TBD	TANK #3 HEAT	active	VERIFIED	engraved label TANK #3 HEAT; PowerPact HJA36100 confirmed by photo
9	1	20	Square D	TBD	SOAP PUMP #2 (P8)	active	VERIFIED	engraved label SOAP PUMP #2; orange label SOAP PUMP 2 - P8; close-up photo shows single-pole 20 A handle
11	TBD	TBD	TBD	TBD	TBD	removed	ASSUMED	marked removed / not in use; handwritten note '15K' meaning unclear (per user, not in use)
13	TBD	70	TBD	TBD	RACK 1 LOAD PUMP (P3)	active	ASSUMED	orange label RACK 1 PUMP - P3; engraved LOAD PUMP; 70 A per handwritten; FA34070 photo on file but position not yet pinned

Pos	Poles	Trip (A)	Frame/Model	Conductor	Load served	Status	Verified	Notes
15	TBD	70	TBD	TBD	TBD	removed	ASSUMED	removed; handwritten notes 'AC pump 50 A' as the prior load on this position
17	TBD	70	TBD	TBD	TBD	removed	ASSUMED	removed per handwritten schedule
19	TBD	TBD	TBD	TBD	TBD	spare	ASSUMED	blank per handwritten schedule
21	TBD	30	TBD	TBD	EPR-1 (P11)	removed	ASSUMED	engraved label EPR-1; orange label EPR-1 PUMP - P11; X'd out on handwritten schedule = removed
2	TBD	50	TBD	TBD	TBD	removed	ASSUMED	removed per handwritten schedule (50 A frame size noted)
4	3	50	FA34050 / Square D FA, series 2	TBD	RACK 2 PUMP (P4)	active	VERIFIED	orange label RACK 2 PUMP - P4; FA34050 50 A 3-pole confirmed by photo
6	TBD	TBD	TBD	TBD	TBD	spare	ASSUMED	blank per user
8	TBD	TBD	TBD	TBD	TBD	spare	ASSUMED	blank
10	TBD	TBD	TBD	TBD	TBD	spare	ASSUMED	blank
12	TBD	TBD	TBD	TBD	TBD	spare	ASSUMED	blank
14	TBD	TBD	TBD	TBD	TBD	spare	ASSUMED	blank
16	TBD	TBD	TBD	TBD	TBD	spare	ASSUMED	blank
18	TBD	TBD	TBD	TBD	DIESEL PUMP #2 (was)	removed	ASSUMED	engraved label '#2 DIESEL PUMP'; removed per handwritten
20	TBD	TBD	TBD	TBD	TBD	spare	ASSUMED	blank

Pos	Poles	Trip (A)	Frame/Model	Conductor	Load served	Status	Verified	Notes
22	TBD	60	TBD	TBD	UNLOADING PUMP 1 (was, P1)	removed	ASSUMED	orange label UNLOADING PUMP - P1; engraved UNLOADING PUMP; 60 A frame; removed per handwritten
TBD-PRODUCTION-PUMP-P2	TBD	TBD	TBD	TBD	PRODUCTION PUMP (P2)	active	ASSUMED	orange label PRODUCTION PUMP - P2 on panel door; position and trip TBD
TBD-MILL-AIR-COMP	TBD	TBD	TBD	TBD	MILL #2 AIR COMPRESSOR (M11)	out	ASSUMED	orange label MILL - M11 AIR COMPRESSOR; engraved MILL #2 AIR COMP.; user reports not in use; position TBD
TBD-EMULSIFIER-P6	TBD	TBD	TBD	TBD	EMULSIFIER PUMP (P6)	removed	ASSUMED	orange label EMULSIFIER PUMP - P6; user reports BLANK at panel (no breaker); position TBD